

Completion of Decommissioning End Points for Building 710-16D, Storage Building



Prepared by: BRIANNA ZAWACKI (Affiliate) Digitally signed by BRIANNA ZAWACKI (Affiliate)
Date: 2021.07.15 11:43:19 -04'00' Date: 7/15/2021

B. Zawacki
EC&ACP Engineering
Environmental Compliance & Area Completion Projects

Approved: MANUEL TERRONEZ (Affiliate) Digitally signed by MANUEL TERRONEZ (Affiliate)
Date: 2021.07.21 09:01:42 -04'00' Date: 07/21/2021

M.I. Terronez
EC&ACP Engineering Manager
Environmental Compliance & Area Completion Projects

Approved: Steven Conner Digitally signed by Steven Conner
Date: 2021.07.21 12:17:27 -04'00' Date: 07/21/2021

R. Steven Shirley
Manager, Area Completion Projects
Environmental Compliance & Area Completion Projects

Approved: GEORGE JOYNER (Affiliate) Digitally signed by GEORGE JOYNER (Affiliate)
Date: 2021.07.21 14:12:44 -04'00' Date: 07/21/21

T. D. West
Manager, EC&ACP Operations & Monitoring
Environmental Compliance & Area Completion Projects

Approved: THELESIA OLIVER (Affiliate) Digitally signed by THELESIA OLIVER (Affiliate)
Date: 2021.07.22 14:02:06 -04'00' Date: 07/22/21

T. O. Oliver
EC&ACP Chief Engineer
Environmental Compliance & Area Completion Projects

DISCLAIMER

This document was prepared in conjunction with work accomplished under Contract No. DE-AC09-08SR22470 with the U.S. Department of Energy.

This work was prepared under an agreement with and funded by the U.S. Government. Neither the U.S. Government or its employees, nor any of its contractors, subcontractors or their employees, makes any express or implied: 1. warranty or assumes any legal liability for the accuracy, completeness, or for the use or results of such use of any information, product, or process disclosed; or 2. representation that such use or results of such use would not infringe privately owned rights; or 3. endorsement or recommendation of any specifically identified commercial product, process, or service. Any views and opinions of authors expressed in this work do not necessarily state or reflect those of the United States Government, or its contractors, or subcontractors.

Printed in the United States of America
Prepared for
U. S. Department of Energy
and
Savannah River Nuclear Solutions, LLC
Aiken, South Carolina

History of Revisions

| Revision | Date | Revised Section | Change |
|-----------------|-------------|------------------------|---------------|
| 0 | 07/08/21 | Not Applicable | Initial Issue |
| | | | |
| | | | |

1.0 Introduction

The purpose of this report is to document the completion of the decommissioning activities and end points for Building 710-16D, Storage Building.

The decommissioning scope (i.e., before and after condition of the facility along with the boundaries) is further defined by the Facility Decommissioning Evaluation (FDE), Reference 4.01, and a Decommissioning End Points Document, Reference 4.02, for Building 710-16D. Per the FDE, the selected decommissioning model was the Simple Model and the building's end state was demolition to the building's concrete foundation and dirt floor.

This document has been developed in accordance with the requirements found in the Facility Disposition Manual 1C, Procedure 506, "Preparing a Decommissioning Project Final report."

2.0 Discussion

Environmental Compliance & Area Completion Projects (EC&ACP), supported by demolition subcontractor CTI and Associates, Inc. (CTI) decommissioned Building 710-16D and ancillary structures noted below using the Simple Model, as determined by Reference 4.01, and the activities/end points of Reference 4.02. The following sections summarize completed activities and end points and provide additional completion details for specific activities.

- Fencing and fence posts

2.01 Summary of Completed Activities

EC&ACP, supported by CTI, completed the following decommissioning activities:

1. Complete Preparatory Operations
2. Eliminate or Reduce Hazards
3. Perform Dismantlement and Removal Activities
4. Perform Demolition Activities
5. Complete Project Closure Activities

Appendix A provides a detailed listing of end points for each of the above activities along with visual observation or referenced documentation that closes (i.e. demonstrates completion of) the end point.

For Building 710-16D, the end points document (Reference 4.02) defined field activities (e.g. Perform Demolition Activities) in a generic fashion. Because the level of detail was not suitable for field implementation, those generic activities were further defined in internal “work packages” by EC&ACP and subcontractor (CTI) Engineers and Planners. Each work package provided scope and safety considerations for the activity, and clearly outlined the tasks/steps needed to reach the applicable end point. Each work package included, or consisted of, an Assisted Hazards Analysis (AHA). The AHAs addressed the hazards and safety requirements, including the Personal Protective Equipment (PPE) requirements.

When required, each work package included South Carolina Department of Health and Environmental Controls (SCDHEC) license for demolition. Work packages were generated through the Asset Suite[®] work planning system and they are retrievable records.

The following table provides the applicable work order, AHA or subcontract number referenced for the decommissioned building.

Table 1 – Listing of Work Packages and AHAs

| Building/Ancillary Structure | Description | Work Order/AHA Number |
|-------------------------------------|--------------------------------|------------------------------|
| 710-16D | Cold & Dark | FDD-12662 |
| 710-16D | Deactivation & Decommissioning | 1832555 |

All decommissioning activities are complete and Building 710-16D is now in its decommissioned end state. Specifically, the remaining concrete foundation and surroundings were verified to be free of equipment, structure, rubble, waste, and debris.

With the exception of normal surface disruption caused by construction equipment, the surrounding areas remain undisturbed.

Reference 4.06 documents completion of the Final Acceptance Inspection (FAI-51) for Building 710-16D.

2.02 Licenses/Permits/Regulatory Status**2.02.01 Resource Conservation and Recovery Act (RCRA)/Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA)**

No RCRA or CERCLA regulations applied to the decommissioning of Building 710-16D.

2.02.02 Clean Air Act (CAA)

All decommissioning demolition activities were properly permitted and monitored to ensure regulatory compliance.

2.02.03 Clean Water Act (CWA)/Safe Drinking Water Act (SDWA)

There were no permitted outfalls associated with the 710-16D decommissioning activities.

2.02.04 Safety Basis

Building 710-16D has no hazard categorization. As such, it had no Documented Safety Analysis.

2.03 Property Management

EC&ACP Property Management has confirmed property records have been updated. The 710-16D Facility was previously declared excess on 11/10/2015 as documented in the DOE-HQ Facility Information Management System (FIMS) database. A review of facility records revealed no further action was needed. All records tied to the facility were previously retired as “not meeting accountability.”

Site Clearance Permit, SC-7957 was approved to demolish and remove 710-16D.

2.04 Configuration Management

Building 710-16D was confirmed isolated and disconnected from any associated utilities in accordance with References 4.03 and 4.04. Site Services maintains drawing configuration control in accordance with an approved Configuration Management Plan. Any configuration-controlled site drawings will be updated as part of the Site Clearance Permit closure process upon completion of decommissioning.

Decommissioning documentation was forwarded to the Site Records Management Program in accordance with SRS M&O Manual 1B, Procedure MRP 3.31. All

records generated as a result of decommissioning were assigned the Retention Schedule Matrix tracking number 10755, Decontamination and Decommissioning Cleanup and Transitioning Case Files. In addition, non-configuration-controlled records currently managed in the site Records Management Program were identified by EC&ACP to the SRS Document Control Center (DCC) for disposition (i.e., voiding). Configuration controlled records, required to remain in the system, were not voided.

The 710-16D concrete foundation remains in D-Area. Accordingly, DCC will maintain the drawings of the concrete foundation. Like the decommissioning records, the foundation drawings are also assigned the Retention Schedule Matrix tracking number 10755, Decontamination and Decommissioning Cleanup and Transitioning Case Files.

3.0 Conclusion

EC&ACP, supported by their subcontractor (CTI) decommissioned (e.g., demolished) Building 710-16D using the previously defined activities and end points. During the decommissioning, they completed the following decommissioning activities: completed preparatory operations, eliminated or reduced hazards, performed dismantlement and removal activities, performed demolition activities, and completed decommissioning project closure activities.

With the completion of all decommissioning activities, they have achieved all Building 710-16D decommissioning end points, and thus have taken the building to its decommissioned end state. With the exception of normal surface disruption caused by construction equipment, the surrounding area remains undisturbed. All contractual decommissioning milestones for Building 710-16D have been completed.

4.0 References

- 4.01 J. K. Blankenship, "Facility Decommissioning Evaluation, Building 710-16D, Storage Building", G-FDE-D-00046, Rev. 1, dated September 29, 2020.
- 4.02 J. K. Blankenship, "Decommissioning End Points Document, Building 710-16D, Storage Building", V-PMP-D-00018, Rev. 1, November 2, 2020.
- 4.03 B. M. Montgomery, "Verification of Hazardous Energy Isolations for Building 484-D Powerhouse and Ancillary Buildings", E-SDD-D-00001, Rev. 1, dated August 19, 2020.
- 4.04 B. M. Montgomery, "Closeout of Verification Document for Building 484-D Powerhouse and Ancillary Buildings", E-SDD-D-00002, Rev. 1, dated March 31, 2021.
- 4.05 B. Zawacki, "Procurement Specification/Statement of Work, Decommissioning of Buildings 480-3D, 482-2D, 704-7D, 710-16D & 717-3D", G-SOW-D-00012, Rev. 0, dated November 18, 2020.

- 4.06 G-SDD-D-00008, dated 6/2/2021, “FAI-51, “Final Acceptance Inspection of Building 710-16D”

LISTING OF APPENDICES

- A- Before and After Photographs of the Facility/Structure
- B- Listing of End Points and/or End Point Activities Along with Completion Verification

Appendix A – Before and After Photos of the Facility/Structure



Figure A-1. Building 710-16D (Looking Southeast) Before Decommissioning

Appendix A – Before and After Photos of the Facility/Structure



Figure A-2. Building 710-16D (Looking Southeast) After Decommissioning

Appendix B – Listing of End Points and/or End Point Activities Along with Completion Verification

| MA - 1 | COMPLETE PREPARATORY OPERATIONS | | |
|-------------------|---|--|---|
| End Point# | Activity | Endpoint | Verification Method |
| MA – 1.1 | Submit Environmental Evaluation Checklist for a approval to document a NEPA (National Environmental Policy Act) review and identify any environmental permits needed. | Notice of NEPA Approval (NONA) is issued. | Document Review: NONA letter SRNS-2600-2020-00249 issued 8/20/2020. |
| MA – 1.2 | Submit Site Clearance Permit for a approval. | Site Clearance Permit approved. | Document Review; SC-7957 dated 11/2/2020. |
| MA – 1.3 | Prepare and submit request for screening of real property for disposition. | Building and equipment, as applicable, have been declared excess. | Approved 11/10/2015 by Monja Vadnais – DOE HQ. |
| MA – 1.4 | Update all property systems, Master Building List (MBL) and the Financial Information System (FIS). | Systems have been updated. | All records closed based on receipt of Request for Site Clearance Permit closure. |
| MA – 1.5 | As needed, sample and analyze materials (e.g., paints, insulation, etc.) for PCBs and other hazardous constituents. Define segregation practices and waste management for identified components. This can be done in parallel with demolition activities. | Waste Identification Form (WIF) with segregation practices is approved and issued. | Document Review: Waste Identification Form (WIF) SRNS-TR-2021-00037 dated 1/26/2021. |
| MA – 1.6 | Perform a building inspection for a sbestos containing materials and issue the required report. | Building Inspection Report is issued. | Document Review: Q-APG-D-00019 Rev 1. |
| MA – 1.7 | Perform an Engineering Survey and Interference Report. | Engineering Survey is issued. | Document Review: Q-SDD-D-00012 Rev 0. |
| MA – 1.8 | Conduct Readiness Review. | Readiness Review is complete. | Document Review: Q-SDD-D-00019 Rev 0. |
| Section 2 | ELIMINATE OR REDUCE HAZARDS | | |
| MA – 2.1 | Verify no hazardous energy is present. Isolate per Manual C2, Procedure FDP 2.04, if any is identified. | Verification Report is approved and issued, if hazardous energy is identified. | Document Review: E-SDD-D-00001 Rev 1 dated 8/19/2020 and E-SDD-D-00002 Rev 1 dated 3/31/2021. |
| MA – 2.2 | Remove and dispose of hazardous materials, as applicable. | Hazardous materials are dispositioned. | Verified by STR and GCO. |

| | | | |
|---------------------------|---|--|---|
| MA – 2.3 | Prepare and submit notice of asbestos disturbance, if any is found. | Asbestos abatement project license is received, if any asbestos is found. | Asbestos license and demolition license issued based on asbestos surveys. |
| MA – 2.4 | Complete asbestos abatement actions, if applicable. | Asbestos abatement is complete, if applicable. | Verified by SRNS Asbestos Designer. |
| MA – 2.5 | Complete any remaining deactivation activities. | All deactivation activities are completed. | Visual Verification by STR and EC&ACP Engineering. |
| Section 3 | PERFORM DISMANTLEMENT AND REMOVAL ACTIVITIES | | |
| <u>End Point #</u> | <u>Activity</u> | <u>Endpoint</u> | <u>Verification Method</u> |
| MA – 3.1 | Remove any remaining loose miscellaneous materials. | Building is free of loose miscellaneous materials. | Visual Verification by GCO, STR, and EC&ACP Engineering. |
| Section 4 | PERFORM DEMOLITION ACTIVITIES | | |
| <u>End Point #</u> | <u>Activity</u> | <u>Endpoint</u> | <u>Verification Method</u> |
| MA – 4.1 | Obtain demolition permit as required by South Carolina Codes and Regulations, SC Reg. R61-86.1 Section XIII. | Demolition license is received. | Demolition License ASD-001343 issued for 704-7D 3/29/21. |
| MA – 4.2 | Take precautions to minimize interference with roads and other facilities. | Traffic plan is issued. | CTI (subcontractor) managed plan. |
| MA – 4.3 | Take precautions to preserve any stakes, monuments or benchmarks. | If applicable, stakes, monuments or benchmarks are protected. | Managed per CTI's TSP and Verified by EC&ACP. |
| MA – 4.4 | Employ and implement measures for controlling suspended solids in storm water run-off as a result of demolition activities. | Storm water pollution prevention plan is issued. | CTI Managed per TSPs and verified by EC&ACP and STR. |
| MA – 4.5 | Demolish and remove the Building 710-16D, Storage Building, structure down to, but not including, building foundations and dirt floor. | Building footprint and proximate area is free of specified elements. | Verified by walkdowns by STR, EC&ACP And CTI (subcontractor). |
| MA – 4.6 | Clean building footprint and proximate area of all coarse debris. | The building footprint and proximate area is free of all coarse debris. | Verified by walkdowns by STR, EC&ACP And CTI (subcontractor). |
| MA – 4.7 | Cut all above ground and concrete surface protrusions (e.g., bolts, rebar, etc.) level with the concrete foundations or grade, whichever applies. | All above ground and concrete surface protrusions have been cut level with the concrete foundations or grade, whichever applies. | Visual Observation and verification by EC&ACP Engineering & STR. Visual Observation |
| MA – 4.8 | Perform a Final Acceptance Inspection (8Q-51) of the completed work. | Final Acceptance Inspection completed and recorded (8Q-51). | Final Acceptance Inspection (FAI-51) for 710-16D was held 5/20/2021 and verified |

| | | | |
|---------------------------|--|---|---|
| | | | on G-SDD-D-00008 on 6/2/2021. |
| MA – 4.9 | Complete any incomplete or new work items identified during the Final Acceptance Inspection. | Remaining work items identified during final inspection completed. | Not Applicable. |
| MA – 4.10 | Remove from jobsite and dispose of all equipment, rubble, sanitary waste, scrap metal, and trash as the work progresses. | Jobsite equipment and waste dispositioned. | 300 yd ³ construction debris (Three Rivers Landfill) |
| Section 5 | COMPLETE PROJECT CLOSURE ACTIVITIES | | |
| <u>End Point #</u> | <u>Activity</u> | <u>Endpoint</u> | <u>Verification Method</u> |
| MA – 5.1 | Ensure all Work Packages have been completed. | Work Packages are complete. | Work Order # 1832555, Task 04 and AHA -FDD-12662 verified complete by STR. |
| MA – 5.2 | Prepare as-built information and a request for Site Clearance Permit Closure, OSR 3-120, and submit as required by Manual 1D Procedure 3.02. | Request for Site Clearance Permit Closure is issued. | Request for Site Clearance Permit 7957 closure has been issued. |
| MA – 5.3 | Issue correspondence for retirement of assets. | Property Record Closeout letter is issued and recorded in the project file. | All records closed based on receipt of Request for Site Clearance Permit closure. |
| MA – 5.4 | Issue correspondence for deletion (voiding) of engineering documents. | Records Disposition letter for Building 710-16D is issued and recorded in the project file. | Not Applicable. |
| MA – 5.5 | Revise (by Site Infrastructure Engineering) technical baseline documents, as appropriate, which cannot be voided. | Appropriate technical baseline documents have been revised. | Per email discussions and concurrence with Site Infrastructure. |
| Section 5 (cont'd) | COMPLETE PROJECT CLOSURE ACTIVITIES | | |
| <u>End Point #</u> | <u>Activity</u> | <u>Endpoint</u> | <u>Verification Method</u> |
| MA – 5.6 | Prepare and issue Completion of Decommissioning End Points (CDEP) document. | CDEP document has been issued. | Document Review: V-PCOR-D-00055. |
| MA – 5.7 | Prepare and issue Decommissioning Project Final Report (DPFR). | DPFR is issued. | Document Review: V-PCOR-D-00065. |

Temporary Delegation of Authority

In accordance with SRS 1B Management Requirements and Procedures Manual, Procedure 3.10 Limits of Authority Procedure, temporary delegation of authority is hereby granted as indicated.

Delegating Manager: **SHIRLEY, ROBERT S.**

Department: **J2000 - ENV COMP & AREA COMPLET PROJ**

I hereby grant my authority to **CONNER, STEVEN P.** for the period of **Jul 19, 2021** to **Jul 26, 2021**. For signature authority, a copy of this delegation will be attached to all documents signed on my behalf.