



Department of Energy
Savannah River Operations Office
P.O. Box A
Aiken, South Carolina 29802

MAR 15 2018

Ms. Susan B. Fulmer, P. G., Manager
Federal Remediation Section
Division of Site Assessment, Remediation and Revitalization
Bureau of Land and Waste Management
South Carolina Department of Health and Environmental Control
2600 Bull Street
Columbia, South Carolina 29201

Mr. Jon Richards
Acting Savannah River Site Remedial Project Manager
Superfund Division
U. S. Environmental Protection Agency, Region 4
61 Forsyth Street, SW
Atlanta, Georgia 30303

Dear Ms. Fulmer and Mr. Richards:

SUBJECT: Extension Request for the Submittal of the Feasibility Study (SRNS-RP-2018-00199, Revision 0) and Subsequent Milestones for the Lower Three Runs Integrator Operable Unit (U) CERCLIS Number: 35

In accordance with the terms of Section XXXI of the Federal Facility Agreement, the U. S. Department of Energy (DOE) is requesting an extension for submittal of the information indicated in the subject line above.

Schedule That Is Sought to Be Changed and/or Extended

The Lower Three Runs Integrator Operable Unit Revision 0 Feasibility Study (FS) submittal scheduled for April 11, 2018 and all subsequent milestones.

Length of Extension Requested

The DOE proposes to extend the Lower Three Runs Integrator Operable Unit Revision 0 FS submittal for ninety (90) days from April 11, 2018 to July 10, 2018.

Cause of The Extension

This extension is being sought under the terms of the FFA Section XXXI.B.5: "A delay caused by additional work agreed to by the Parties."

During the FS Adobe Webcast Scoping meeting held on March 5, 2018, the Core Team agreed that additional time is required to perform the Response Action analysis for the multiple exposure areas that have been defined within the Lower Three Runs Integrator Operable Unit.

MAR 15 2018

Ms. Susan Fulmer
Mr. Jon Richards

2

Related Commitments or Schedules That Will Be Impacted by The Granting of The Extension


The granting of this extension will impact additional milestones that occur after the FS submittal. Those milestones, along with their current and proposed dates, are listed below.

Milestone	Current Date	Proposed Date
Revision 0 Feasibility Study	April 11, 2018	July 10, 2018
Revision 0 Proposed Plan	November 30, 2018	February 28, 2019
Revision 0 Record of Decision (ROD)	July 17, 2019	October 15, 2019
Issue ROD	March 27, 2020	June 25, 2020
Remedial Action Start Date	June 30, 2021	September 28, 2021

Please review the information contained in this extension request and provide your response within fourteen (14) business days from receipt. The effort and time that the U.S. Environmental Protection Agency and the South Carolina Department of Health and Environmental Control have given on the subject operable unit are greatly appreciated.

Questions from you or your staff may be directed to me at (803) 952-8365.

Sincerely,



Brian T. Hennessey
SRS Remedial Project Manager
Infrastructure and Area Completion Division

IACD-18-141

cc:

D. Scaturo, SCDHEC-Columbia
S. French, SCDHEC-Columbia
M. D. Wilson, SCDHEC-Columbia
G. K. Taylor, SCDHEC-Columbia
T. Fuss, SCDHEC-Aiken Environmental Affairs Office
R. Pope, EPA-Atlanta
M. McRae, TechLaw, Inc.