



**Department of Energy**  
Savannah River Operations Office  
P.O. Box A  
Aiken, South Carolina 29802

FEB -7 2019

Ms. Susan B. Fulmer, P. G., Manager  
Federal Remediation Section  
Division of Site Assessment, Remediation and Revitalization  
Bureau of Land and Waste Management  
South Carolina Department of Health and Environmental Control  
2600 Bull Street  
Columbia, South Carolina 29201

Mr. Jon Richards  
Acting Savannah River Site Remedial Project Manager  
Superfund Division  
U. S. Environmental Protection Agency, Region 4  
61 Forsyth Street, SW  
Atlanta, Georgia 30303

Dear Ms. Fulmer and Mr. Richards:

SUBJECT: Extension Request for the Submittal of the Proposed Plan (SRNS-RP-2019-00058, Revision 0) and Subsequent Milestones for the Lower Three Runs Integrator Operable Unit, SEMS Number: 35

In accordance with the terms of Section XXXI of the Federal Facility Agreement, the U. S. Department of Energy (DOE) is requesting an extension for submittal of the information indicated in the subject line above.

Schedule That Is Sought to Be Changed and/or Extended

The Lower Three Runs Integrator Operable Unit Revision 0 Proposed Plan (PP) submittal scheduled for February 28, 2019 and all subsequent milestones.

Length of Extension Requested

The DOE proposes to extend the Lower Three Runs Integrator Operable Unit Revision 0 PP submittal for sixty (60) days from February 28, 2019 to April 29, 2019.

Cause of The Extension

This extension is being sought under the terms of the FFA Section XXXI.B.5: "A delay caused by additional work agreed to by the Parties."

During the PP Scoping meeting held on January 31, 2019, the Core Team agreed that additional time is required to refine the preferred remedial actions for Exposure Areas 1, 3, and 5 within the Lower Three Runs Integrator Operable Unit.

FEB -7 2019

Ms. Susan Fulmer  
Mr. Jon Richards

2

Related Commitments or Schedules That Will Be Impacted by The Granting of The Extension


The granting of this extension will impact additional milestones that occur after the PP submittal. Those milestones, along with their current and proposed dates, are listed below.

Milestone	Current Date	Proposed Date
Revision 0 Proposed Plan	February 28, 2019	April 29, 2019
Revision 0 Record of Decision (ROD)	October 15, 2019	December 16, 2019
Issue ROD	June 25, 2020	August 25, 2020
Revision 0 Remedial Action Implementation Plan	February 3, 2021	No Change
Revision 0 Land Use Control Implementation Plan	February 3, 2021	No Change
Remedial Action Start	September 28, 2021	November 28, 2021
Revision 0 Post-Construction Report/Remedial Action Completion Report	June 15, 2023	No Change

Please review the information contained in this extension request and provide your response within fourteen (14) business days from receipt. The effort and time that the U. S. Environmental Protection Agency and the South Carolina Department of Health and Environmental Control have given on the subject operable unit are greatly appreciated.

Questions from you or your staff may be directed to me at (803) 952-8365.

Sincerely,

  
for Brian T. Hennessey  
SRS Remedial Project Manager  
Infrastructure and Area Completion Division

IACD-19-125

cc:

D. Scaturro, SCDHEC-Columbia  
S. French, SCDHEC-Columbia  
M. D. Wilson, SCDHEC-Columbia  
G. K. Taylor, SCDHEC-Columbia  
G. O'Quinn, SCDHEC-Aiken Environmental Affairs Office  
R. Pope, EPA-Atlanta  
M. McRae, TechLaw, Inc.