



Department of Energy
Savannah River Operations Office
P.O. Box A
Aiken, South Carolina 29802

FEB - 4 2020

Ms. Susan B. Fulmer, P. G., Manager
Federal Remediation Section
Division of Site Assessment, Remediation and Revitalization
Bureau of Land and Waste Management
South Carolina Department of Health and Environmental Control
2600 Bull Street
Columbia, South Carolina 29201

Mr. Jon Richards
Acting Savannah River Site Remedial Project Manager
Superfund Division
U. S. Environmental Protection Agency, Region 4
61 Forsyth Street, SW
Atlanta, Georgia 30303

Dear Ms. Fulmer and Mr. Richards:

SUBJECT: Fifth Extension Request for the Submittal of the Proposed Plan (SRNS-RP-2019-00058, Revision 0) and Subsequent Milestones for the Lower Three Runs Integrator Operable Unit, SEMS Number: 35

In accordance with the terms of Section XXXI of the Federal Facility Agreement (FFA), the U. S. Department of Energy (DOE) is requesting a 60-day extension for submittal of the Lower Three Runs (LTR) Integrator Operable Unit (IOU) Proposed Plan (PP) (SRNS-RP-2019-00058, Revision 0) and subsequent milestones.

Schedule That Is Sought to Be Changed and/or Extended

The LTR IOU Revision 0 PP submittal scheduled for February 24, 2020 and all subsequent milestones.

Length of Extension Requested

The DOE proposes to extend the LTR IOU Revision 0 PP submittal for sixty (60) days from February 24, 2020 to April 24, 2020.

Cause of The Extension

This extension is being sought under the terms of the FFA Section XXXI.B.6: "Any other event or series of events, including but not limited to new technical information or technological barriers mutually agreed to by the Parties as constituting good cause"

Additional time is required for the LTR IOU remedial process due to the delays incurred as a result of the current dispute at Oak Ridge associated with identifying water quality standards as an applicable or relevant and appropriate requirement (ARAR). Comment resolution associated with the LTR Feasibility Study is required prior to submittal of the LTR IOU Revision 0 PP.

Ms. Susan Fulmer
Mr. Jon Richards

FEB - 4 2020

Related Commitments or Schedules That Will Be Impacted by The Granting of The Extension


The granting of this extension will impact additional milestones that occur after the PP submittal. Those milestones, along with their current and proposed dates, are listed below.

Milestone	Current Date	Proposed Date
Revision 0 Proposed Plan	February 24, 2020	April 24, 2020
Revision 0 Record of Decision (ROD)	October 13, 2020	December 12, 2020
Issue ROD	June 22, 2021	August 21, 2021
Revision 0 Remedial Action Implementation Plan	September 1, 2021	October 31, 2021
Revision 0 Land Use Control Implementation Plan	September 1, 2021	October 31, 2021
Remedial Action Start	September 19, 2022	November 18, 2022
Revision 0 Post-Construction Report/Remedial Action Completion Report	June 21, 2024	August 20, 2024

Please review the information contained in this extension request and provide your response within fourteen (14) business days of receipt. The effort and time that the U. S. Environmental Protection Agency and the South Carolina Department of Health and Environmental Control have given on the subject operable unit are greatly appreciated.

Questions from you or your staff may be directed to me at (803) 952-8365.

Sincerely,



Brian T. Hennessey
SRS Remedial Project Manager
Infrastructure and Area Completion Division

IACD-20-130

cc:

- D. Scaturo, SCDHEC-Columbia
- S. French, SCDHEC-Columbia
- M. Reece, SCDHEC-Columbia
- G. K. Taylor, SCDHEC-Columbia
- T. R. Fuss, SCDHEC – Aiken Environmental Affairs Office
- G. O'Quinn, SCDHEC–Aiken Environmental Affairs Office
- B. Cameron, SCDHEC–Aiken Environmental Affairs Office
- R. Pope, EPA-Atlanta
- M. McRae, TechLaw, Inc.