

Remove and Insert Instructions

ARF-021790

Document Number	Date
WSRC-OS-94-42	09/05/2018

Tab	Remove Pages	Number of Pages	Insert Pages	Number of Pages
Appendix L	N/A	N/A	2018 Update to the Statement of Resolution of Dispute Concerning Extension of Closure Dates for Savannah River Site High-Level Radioactive Waste Tanks 19 and 18 (signed 11/19/07)	1
FFA Modification	27	1	27	1

**2018 Update to the
Statement of Resolution of Dispute Concerning
Extension of Closure Dates for Savannah River Site
High-Level Radioactive Waste Tanks 19 and 18 (signed 11/19/07)**

Reference: 2017 Update to the Statement of Resolution of Dispute Concerning Extension of Closure Dates for Savannah River Site High-Level Radioactive Waste Tanks 19 and 18 (signed 11/19/07)

The DOE submitted an "Extension Request for Completion of Bulk Waste Removal Efforts for One Tank by 8/31/18 (SEMS Number: 89)" (WDPD-18-34, dated July 19, 2018). Based on follow-up communication on July 31, 2018 and August 1, 2018, the DOE agreed to modify the proposed extension request to include a milestone in Fiscal Year 2019 for the restart of bulk waste removal efforts (BWRE) at Tank 10H. Based on this communication, SCDHEC and EPA approved the extension request on August 2, 2018. Therefore, the updated Appendix L, Item 5 (see reference) is modified to read "DOE shall complete bulk waste removal efforts for one tank (Tank 15H) by 10/31/17, restart BWRE activities (i.e., water addition) in Tank 10H by 1/31/19, and completed bulk waste removal efforts for Tank 10H by 11/30/19."

The following are synopses of the modifications made to the Agreement. Reference the Administrative Record File to view the entire modification.

Date	Section or Appendix Affected by Modification	Modification
08/06/2018	Appendices D and E	<p>Issuance of the updated Appendix D for Fiscal Year 2018 (Print Date: 07/05/2018, Updated 08/03/2018). The SCDHEC and EPA conditionally approved the Revision 0 Appendix D for FY2018 (Print Date: 07/05/2018) on August 2, 2018 and August 3, 2018, respectively. The conditional approval letters requested that Appendix D be updated to delete the “Complete the Bulk Waste Removal Efforts for One (1) Tank (Tank 10H)” milestone (due date 8/31/2018) from the FY2018 Appendix D. This deletion was in accordance with SCDHEC’s and EPA’s approval of the DOE’s “Extension Request for Completion of Bulk Waste Removal Efforts for One Tank by 8/31/18 (SEMS Number: 89)” (WDPD-18-34, dated July 19, 2018) on August 2, 2018.</p> <p>Issuance of the updated Appendices E.1 and E.2 for Fiscal Year 2018 (Print Date: 11/03/2017, Updated 08/03/2018). DOE submitted an extension request for “Completion of the Bulk Waste Removal Efforts for One Tank by 08/31/2018 (SEMS Number: 89)” (WDPD-18-34, dated July 19, 2018). The SCDHEC and EPA approved the extension request on August 2, 2018. The approval letters requested that DOE include a milestone for the restart of the Bulk Waste Removal Effort (BWRE) activities (i.e., water addition) in Tank 10H along with the proposed extension for completion of BWRE at Tank 10H. The restart activities have a date of 1/31/2019 (FY2019) and the complete BWRE has a date of 11/30/2019 (FY2020).</p>
09/05/2018	Appendix L	<p>Appendix L, Statement of Dispute Resolution, was updated to add <i>2018 Update to the Statement of Resolution of Dispute Concerning Extension of Closure Dates for Savannah River Site High-Level Radioactive Waste Tanks 19 and 18 (signed 11/19/07)</i>.</p>